





Scope and results of hardware commissioning to 3.5 TeV and lessons learnt




Preconditions for operating at 5 TeV in 2010

Session 1 - 25th January 2010


M.Solfaroli BE/OP





- Commissioning to 1.18TeV
 - Efficiency
 - 2008/2009
 - Lesson learnt
 - Where can we still improve?
- Commissioning to 3.5TeV
 - Situation
 - Planning (where are we?)
- NCs


Given the scope of the investigation, the outcome is not designed to just prove the success or failure, but rather to establish a way for yet better performance



EFFICIENCY: Ability to accomplish a job with a minimum amount of time and effort


01/04/08
10/09/08
164 days

121*MA (2)
3*MAN (3)
251 shifts




21/08/09
18/11/09
89 days

33*MA (2)
52*MAN (3)
222 shifts




29 shifts and 74 days less...


...resulting in 88% of shiftwork, but almost half of daytime (54%)!!



2009 HW Commissioning day - 19th March 2009




14 weeks * 7 days/week = 98 days (we actually did it in 89!!)




**43 days
per sector**


**19 days the
fastest one**




**32 days
per sector**

**16 days the
fastest one**






...but, all that glitters is not gold!!




- ❑ Many factors/strategies helped to reduce the time:
 - ❑ More automated and powerful SW tools
 - ❑ Many circuits had been already commissioned in 2008 (few (~4%) less test steps to be performed)
 - ❑ Energy level reduced to 1.18TeV for RB, RQD/F
 - ❑ Energy level reduced to 3.5TeV for IPQs, IPDs
 - ❑ Nominal current lowered after 2-3 training quenches for 600A circuits (compatibly with the requirements for 3.5 TeV (actually commissioned to 5 TeV))
 - ❑ Rationalization of the operational parameters for the 600 A circuits based on the 2008 experience
 - ❑ Increased stability of cryogenic system


- ❑ Some factors increased the time:
 - ❑ A new system to be partially commissioned
 - ❑ More complex procedures for the RB, RQD/F circuits
 - ❑ More constraints in safety measures (no high current powering test even while working in the adjacent sectors)




Safety rules enforcement





Powering test in Sector 67






EFFICIENCY

Number of successful test steps over total number of executed test steps






in spite of everything the total time for the commissioning globally dropped from 164 to 89 days!!


We want to do it better, then the question is:

How can this number be further reduced?

- ❑ 1 - By reducing the number of tests to be executed (depending on the circuit history)




	S12	S23	S34	S45	S56	S67	S78	S81
wk 32	cool-down							
wk 33								
wk 34	EIQA	cool-down				cool-down	cool-down	
wk 35	PT							
wk 36	PT	cool-down		EIQA		cool-down	PT	cool-down
wk 37				PT				
wk 38	beam operation	cool-down	cool-down	PT	cool-down	cool-down	PT	cool-down
wk 39				PT				
wk 40	beam operation	EIQA	cool-down	beam operation	cool-down	EIQA	beam operation	cool-down
wk 41		PT				PT		
wk 42	beam operation	PT	EIQA	beam operation	cool-down	PT	beam operation	EIQA
wk 43			PT					
wk 44	beam operation	beam operation	PT	beam operation	PT	beam operation	beam operation	PT
wk 45			PT					
wk 46	beam operation	beam operation	beam	beam operation	PT	beam operation	beam operation	beam operation
wk 47			Cold Check-out					



	S12	S23	S34	S45	S56	S67	S78	S81	
wk 32	cool-down			cool-down			cool-down		
wk 33	cool-down			cool-down			cool-down		
wk 34	EIQA	cool-down		cool-down		cool-down	cool-down		
wk 35	PT			cool-down			cool-down	EIQA	cool-down
wk 36	beam operation	cool-down	cool-down	EIQA	cool-down	cool-down	PT	cool-down	
wk 37				PT					
wk 38									
wk 39							EIQA		
wk 40			EIQA				PT		
wk 41			PT		beam operation			beam operation	EIQA
wk 42				EIQA	beam operation			beam operation	PT
wk 43				PT		EIQA	beam operation		
wk 44		beam operation			PT			beam operation	
wk 45		beam operation	beam operation		beam operation			beam operation	
wk 46	2 weeks Cold Check-out								
wk 47									

2 weeks

Cold Check-out




in spite of everything the total time for the commissioning globally dropped from 164 to 89 days!!

We want to do it better, then the question is:



How can this number be further reduced?


- ❑ 1 - By reducing the number of tests to be executed (depending on the circuit history)
- ❑ 2 - By increasing the number of sectors to be commissioned in parallel



1.18 TeV


Number of sector powered per day





	S12	S23	S34	S45	S56	S67	S78	S81
wk 32	cool-down			cool-down			cool-down	
wk 33	cool-down	cool-down		cool-down		cool-down	cool-down	
wk 34	EIQA						EIQA	
wk 35	PT							PT
wk 36	PT	cool-down		EIQA		cool-down	PT	
wk 37				PT			PT	cool-down
wk 38	beam operation	EIQA	cool-down	PT	cool-down	EIQA	beam operation	cool-down
wk 39		PT		beam	cool-down	PT		
wk 40		PT		operation		PT		EIQA
wk 41			EIQA					PT
wk 42		beam operation	PT		EIQA	beam operation		PT
wk 43			PT		PT			
wk 44								beam operation
wk 45			beam		PT			
wk 46								beam operation
wk 47	Cold Check-out							

↕ 3Wks




We have to take into account that as now:

- EIQA cannot be performed in parallel due to resources problem
- Between 300-80K the cool-down cannot be carried out in parallel because of nitrogen delivery
- Between 20-120K there is no problem (neither technical nor from resources) in having all sector cooled down at the same time
- Parallelization of cryo tuning (1-2wks) cannot be completely performed and it depends on the problems encountered
- Limited number of magnet protection experts (is the way we have done it acceptable as a regular scheme?)
- SW powering tools must be further developed (see Rudiger's)

	S12	S23	S34	S45	S56	S67	S78	S81
wk 32								
wk 33								
wk 34	cool-down	cool-down	cool-down	cool-down	cool-down	cool-down	cool-down	cool-down
wk 35								
wk 36								
wk 37								
wk 38	EIQA	EIQA	EIQA	EIQA	EIQA	EIQA	EIQA	EIQA
wk 39								
wk 40	PT	PT	PT	PT	PT	PT	PT	PT
wk 41								
wk 42								
wk 43								
wk 44	beam operation	beam operation	beam operation	beam operation	beam operation	beam operation	beam operation	beam operation
wk 45								
wk 46								
wk 47	Cold Check-out							

Obviously this is an ideal plan!!




Actual status of QPS connectors repair

Arcs		C7 - C16	C17 - C25	C26 - C34	C34-C26	C25-C17	C16-C7
8-1	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
1-2	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
2-3	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
3-4	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
4-5	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
5-6	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
6-7	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green
7-8	Ph2	Red	Red	Red	Red	Red	Red
	Ph3	Blue	Blue	Blue	Blue	Blue	Blue
	Ph4	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
	REPAIR TEAM	Orange	Orange	Orange	Orange	Orange	Orange
	ELQA	Green	Green	Green	Green	Green	Green


Actual EIQA validation

Sector	HV test	LV test
S12	OK	OK (after repairs)
S23	3 connectors repaired - OK	OK (after repairs)
S34	2 connectors repaired - OK	OK
S45	To be repeated (after repairs)	OK (after repairs)
S56	Not yet done	OK (after repairs)
S67	Not yet done	To be repeated (after repairs)
S78	Not yet done	To be repeated (after repairs)
S81	OK	OK (after repairs)


...thanks to EIQA and QPS teams!



3.5 TeV Commissioning planning




...thanks to K.Foraz



Non Conformities


On week 38: 817 NCR's open (with different status and attached to magnets, interconnections, cryogenic system, vacuum etc...)

Closed NCs	
Cryomagnet	562
Survey	29
Cryostats	73
EIQA	13
ICQA	48
CRG	69
IC	9
VSC	8
Manufacturer	6



35 planned to be repaired on the next shutdown (not critical to go to 5TeV)


...a special thanks to A.Musso and M.Modena for the huge work done!



Non Conformities

Not yet commissioned circuits

Circuit	Status
RU.L4	Powered up to 400 A, full commissioning procedure needed
RU.R4	Cryogenic problem solved
RCBXH3.L5	FPA problem under investigation
RCO.A78B2	Non-conform (Chamonix 2009): high R may be in a magnet or in the busbar
RCO.A81B1	Ready to be commissioned
RCO.A81B2	Open circuit, cannot be used
RQS.R3B1	Non existing
RCBH31.R7B1	ELQA issue (too resistive)
RCBCHS5.L8B1	Warm magnet instead
RCBCV10.R4B2	Resistance at the limit, PNO.a1 to be repeated
RCBYV5.L4B2	Non-training quench around 63 A. I_PNO could be reduced
RCOSX3.L1	ELQA non conformity
RCSSX3.L1	Several trips at 63 A. Analysis ongoing
RCBXHs	Known problem with operation parameters
RQTDs - RQTFs	Many trips - under investigation




Conclusions

- ❑ 1.18 TeV commissioning in 2009 done very well
 - ❑ 54% days compared with 2008 campaign
 - ❑ 88% shifts compared with 2008 campaign
 - ❑ Increased capability of parallel commissioning
- ❑ Room for improvements
 - ❑ Test procedures to be reviewed in case of sector left floating (adapted to the history of the sector)
 - ❑ A more careful study of the possibility of parallelization should be done
- ❑ 3.5TeV commissioning is on time
 - ❑ Connectors repair quick and well done
 - ❑ In spite of some problems found, ElQA is proceeding fast and keeping the schedule



Acknowledges



Thanks to all teams involved in the HWC...

A special thanks to:

- The HWC coordination team for help and discussions
- A.Musso and M.Modena for analyzing and closing a huge number of NCs
- J.Szkutnik for graphs and analysis tools