

Progress with POPS

Jean-Paul Burnet TE/EPC

IEFC workshop, Feb 2010



POPS will feed the PS main magnets.

It's a completely new power system.

It will replace the present powering system:

- Siemens motor-generator
- transformers and thyrsitor rectifiers
- control systems

Main difference: rotating machine versus static converter!



Single point of failure of the LHC injector chain!



Any fault on the rotating machine can lead to LHC stop for weeks!

- no spare rotors nor stators, see <u>ATC/ABOC days 2007</u>
- Ageing machine suffering of mechanical fatigue



A human error can also generate many weeks of repair.




Just forget to put back the motor brushes and you create 10 kA short-circuit and arcs on the collector.

We needed three weeks to repair with the help of Siemens.

Example of repair, 2010

CERI










Example of repair, 2010

CER










Example of repair, 2006

Broken fan blade

SSVACLE











Failure of the spare rotor (insulation)





Present situation regarding spares

Lot of components are available as spares.

But only the 13MVA transformer can replace the rotating machine in degraded-mode.

LHC Cycle can be done in 6s (instead of 3.6s) Only 4 cycles / minute can be done (instead of 16)

LHC program can be done with the 13MVA but nothing else.

We ran the PS for the AMS tests (February 2010) with the 13MVA transformer.

8

26 GeV/c tested in 2006 without beam 26 GeV/c tested with beam in 2009

CEPS Supercycle AAAA		Nov	23 15:59:04	
4Color (mor scales 11 0.01 1.03 1.0 1.1 2.23 2.25 0.00 E10 Charges ZERO ZERO TSTPS TSTPS TSTPS TSTPS CPS User : TSTPS 0.03 E10 NOBEAM For: P5.0UMP				
Beam for isolde : 0 E10	BPNM = 15/		PS_DUMP	
Comments: 22 Nov 2006 19:01:4	9	2	32	



Contract signed on December, 17th 2007 with Converteam

Original planning January - December 08: December 08 - April 09: June 09: June - September 09: October 09: November - December 09: March 2010:

Design CVT & CERN Civil engineering works First delivery from Converteam Installation CVT Commissioning First test with PS machine POPS in operation


Since we have no shut down in 2010

January 2010 - April 2010:	Commissioning on dummy load 10 SPS magnets (MBE) 0.1H instead of 1H, at full current (6kA)
March 2011 ?	Test on PS magnets
April 2011 ?	POPS in operation



The energy to be transferred to the magnets is stored in capacitors


- DC/DC converters transfer the power from the storage capacitors to the magnets.
- Four flying capacitors banks are not connected directly to the mains. They are charged via the magnets
- Only two AC/DC converters (called chargers) are connected to the mains and supply the losses of the system.
- Classical polypropylene dry capacitors 2mF/5kV, 126 cans (80kg) per bank
- Six outdoor containers, 18 tons, 40 feet (total value 1.48F)
- Medium Voltage Drives
- Turnkey system
- •Main losses:
 - 180kW in air
 - 600kW water cooled



Patent


The global system with dedicated control has been filed as a patent application. European Patent Office, Appl. Nr: 06012385.8 (CERN & EPFL)


POPS basic principle




Magnets current and voltage

Stored magnetic energy






Power to the magnets




Capacitor banks voltage



11

Power from the mains





POPS required:


- > 600 kW cooling tower
- > 170 kW air-conditioning
- \geq 200 m² indoor
- > 800 m² outdoor
- > 10 MVA on the 18kV network (3 switch-gears)
- > 700 kVA on the 400V network

POPS budget:

Converteam: 9.23 M€ + 1.05 M€ (spares & maintenance for 5 years)

Infrastructure: 3 MCHF + ... (25% civil engineering, 30% cooling ventilation, 17% electricity)

POPS outdoor layout



12 11 11

End of the construction

Outdoor

11









End of the construction

Outdoor

15










- POPS indoor layout




End of the construction

Indoor

10









17

POPS infrastructure

During the infrastructure works, we discovered progressively that the building needed an upgrade:

- ➤ New fire detection
- > New walk ways close to the ceiling to access the lightning & fire detection
- ➤New lighting system
- >New platform for crane maintenance
- New AUG chain
- New smoke extraction
- ≻....



Last discovery: the roof has to be "consolidated". GS will take care of it, 500kCHF!

POPS water cooling system

POPS required a water cooled circuit of 600 kW EN/CV installed a dedicated cooling tower



Cooling pipes completed, X-ray tested Water cooling system is now operational









POPS required 170 kW of air conditioning









Ventilation system is operational


For both systems, it is impossible to commission at full load without the PS magnets.



POPS dummy load

TE/ABT hangar has been transformed as a magnet test bench











10 SPS magnets (MBE) 5kA peak 10 mH








Power tests started beginning of January 2010 The commissioning will be done on a dummy load Peak current: 6kA (to be negotiated with MSC) Rms current: 1kA


POPS commissioning

1/10 of the nominal energy (1.25MJ/1.8MJ instead of 12MJ)



POPS electrical schematic

ÉRN





First, the power transformers (2.5MVA)


Sepam software tested successfully.

Power cables tested, Auxiliaries tested.

Tr1 and Tr2 tested at no load. Maximum Inrush observed 7.5*In




24



Still to be done: Heat run (impossible without the load!) New transformer Roofs to be installed due to leakages








Test of the capacitor banks individually

Capacitor charged up to 4.2kV with an external power supply Discharged through the 96 ohm resistance. Max resistor $\Delta T 140^{\circ}C$









Test of AFE with a capacitor bank

Power up procedure completed on AFE2 + DCP2 + DSP2 Tests done last week









Next steps


Power up AFE1 + DCDC1 + DSP1 + magnets Planned week 7 - 8

Power up AFE1 + DCP1+ DSP1 + DCP3 + DSP3 + magnets Planned week 9

Power up AFE1 + DCP1+ DSP1 + DCP3 + DSP3 + DCP5 + DSP5 + magnets Planned week 10











Next steps


Power up AFE2 + DCDC2 + DSP2 + magnets Planned week 11

Power up AFE2 + DCP2+ DSP2 + DCP4 + DSP4 + magnets Planned week 12

Power up AFE2 + DCP2+ DSP2 + DCP4 + DSP4 + DCP6 + DSP6 + magnets Planned week 13








POPS commissioning

Final steps

Full power test: week 14 (10 April)



Final reception tests: planned week 14



2.000



POPS will be controlled by a FGC as now for the MPS.

For the cmd & status, EN/ICE will provide a HMI done with PVSS.

CCC will have to use both system.

Bloop as today.


Postmortem with FGC.

CVT will change the optic fiber cable (too fragile) after the final tests












How POPS will not be a single point of failure?

No unique device! POPS is modular and redundant

POPS can work with :


- ✓ Only 1 transformer over 2 (rms magnet current reduced by 40%)
- ✓ Only 1 AFE over 2 (rms magnet current reduced by 40%)
- ✓ Only 5 DCP over 6
- \checkmark only 5 DSP over 6





How POPS will be safer than MPS?

 POPS has a complete key locking system for doors and mechanical switches
The configuration will be set by the HMI
The key locking system will authorize operation
The grounding is done with mechanical switches managed by key locking system









POPS versus MPS

Magnets current and voltage





Time from injection to flat-top = 500ms instead of 650ms with MPS

POPS can go faster than MPS: 26GeV/c cycle can be done in 1.2s!


But the main limitation remains the RMS magnet current

POPS is designed for an equivalent RMS magnet current of 3.2kA



Still to be done: The DC connection to the magnets

The problematic: Cross the PS tunnel!









POPS, what is missing?

- Constraint: No access during PS operation
- Hypothesis: Don't touch the PS tunnel no civil engineering over the tunnel



- Solution: The bridge
- The cost: over 1 MCHF



1.95




Review the hypothesis: dig over the PS tunnel

Make a cable duct Place classical cable inside

8 cables (240mm²) per polarity * 4 = 3km of cable

To be agreed with GS/SEM et PS landlord?

Don't show this to Lucio!









36



Commissioning is ongoing.

Final reception tests with Converteam planned in April 2010.

Still to be done: the DC link to the PS magnets

- Define the DC link solution
- > Launch the purchasing of the material
- > Prepare everything as possible in advance

DC link can be done in a shut down of at least 2 months

If the MPS has no problem during this run, POPS will be commissioned on the PS magnets after the next shutdown, 2011 ? 2012 ? We already bought one more year of warranty (up to end of 2012)

If POPS has to start earlier, the cables can be put on ground in 2 weeks + 2 weeks of commissioning on load with CVT & CCC