



## Session Summary -Preconditions for LHC operation at 5 TeV in 2010



LHC Performance Workshop – Chamonix 2010

Session 1 - 25<sup>th</sup> January 2010

A.Siemko , M.Zerlauth TE/MPE





- Scope and results of hardware commissioning to 3.5 TeV and lessons learnt (M.Solfaroli)
- Enhanced QPS performance, commissioning at 3.5TeV, outlook towards 5 TeV (R.Denz)
- Do the splices limit us to 5TeV plans for the 2010 run (M.Koratzinos)
- Lessons Learnt from Beam Commissioning and Early Beam Operation of the Beam Loss Monitors (incl. outlook to 5 TeV) (E.B.Holzer)
- How to safely reach higher energies and intensities? Settings and commissioning of MPS for 5 TeV operation (J.Wenninger)
- What else needs to be done, to reach 5 TeV and beyond? Consolidation and commissioning of essential magnet powering systems (W.Venturini)
- □ Hardware Commissioning 2010 and beyond (R.Schmidt)



## HWC 2009/2010 and beyond





□ HWC in 2009 went smooth (total time reduced from 164 to 89 days and 20% less shifts) despite the increase in complexity due to nQPS

- □ Mainly thanks to increased parallel commissioning (up to 5 sectors in 2009)
- □ nQPS connector repair finished on schedule and commissioning to 3.5 TeV well underway



## HWC 2009/2010 and beyond





#### **Courtesy of K.Foraz**





- For several years, extensive re-commissioning of the super-conducting circuits is to be expected, after total or partial warm up...
  - adding relief valves, consolidation of splices, commissioning to 5...7 TeV, magnet training, upgrades with radiation tolerant electronics,....
- It is worth to invest time and effort into further optimisation of hardware commissioning with the long-term goal to commission the machine in 3 weeks

#### **Re-organisation of HWC team proposed for campaigns beyond 2010** to

- Further optimize the planning/coordination between shut-down coordination and hardware commissioning
- Increase efficiency by starting preparations for future campaigns with a dedicated team (involving members from OP, MEF, MPE/MP3, EPC, Controls, Cryo, MSC,..)
  - □ to propose improvements of tools
  - updating of commissioning procedures for future shut-downs/upgrade scenarios





A copper stabilizer with no continuity coupled to a superconducting cable badly soldered to the stabilizer poses a real problem (A. Verweij)



Session 1 - Preconditions for operating at 5 TeV in 2010

# Interconnect splice resistances



- The nQPS campaign of 2009 gave excellent results for 'cold' splices:
  - **There is no excess resistance above**  $4n\Omega$  anywhere in the machine
  - $\Box$  The splice resistances found above 2n $\Omega$  are:
    - 1. 2.87±0.1 (RQ circuit, sector 23)
    - 2. 2.32±0.1 (RB circuit, sector 34)
    - 3. 2.05±0.5 (RQ circuit, sector 34)
- An excess resistance at cold of  $2n\Omega$ :
  - Poses no problems under normal operation.
  - However it might suggest a structural problem or a problem with the soldering procedure which might be more serious
  - **Time evolution** needs to be followed closely
- The excess resistances found are natural candidates to be checked by the new X-ray tomograph







A heroic effort was undertaken in 2009 to measure bus bar segment resistances at warm. Measurements were taken **by hand** (100,000 numbers!). Five sectors were measured at warm and the worst splices were opened up and repaired.

Circuit/ Sector	Temperature spread (K)	Excess resistance spread	Highest remaining excess resistance	Excess resistance limit 90%CL
A12 RB	1.1	13	37	51
A34 RB	1.9	10	35	47
A45 RB	0.9	17	53	78
A56 RB	0.4	9	20	34
A67 RB	0.6	14	31	48





- Superconducting splices measured with excellent accuracy (at cold), copper stabilizer splices are limiting the top energy
  - Use Worst Cu-Cu-splice measured:  $60\pm1\mu\Omega$ , worst known to exist :  $53\pm15\mu\Omega$ , worst estimated to exist :  $90\mu\Omega$
- Current knowledge of copper stabilizer splices leaves no margin for operation at 3.5TeV
- **5**TeV running is excluded without major repairs
- Two diagnostic methods are under development to further increase our knowledge of interconnection splices and to spot outliers
  - A low current method that can measure the RRR of the busbars
  - A high current method (the Thermal Amplifier) that is sensitive to the worst splices in all bus bar segments



## What is enhanced QPS (nQPS)?









- Complete mapping of the superconducting interconnection splices in the LHC main circuits for the first time no bad surprises
- Successful validation of nQPS design
- Final commissioning up to 3.5 TeV of **nQPS** is ongoing no bad surprises
  - Only minor additional commissioning to go to 5TeV will be needed
  - Main constraint with respect to the overall dependability (= reliability + availability + safety) of the QPS system is the large equipment number
  - For long term need a radiation tolerant/hard MicroFipTM for whole QPS



First splice mapping at I = 2 kA to qualify splices (~ 400 pW)

Resistive voltage during ramp and coasting





- □ The large majority of interlocks were tested and <u>ACTIVATED</u> !
  - □ and we could still operate the LHC !
  - and we did not quench with circulating beam thanks to very good collimation !
  - □ the 'with so many interlocks it will never work' scenario did not occur !
- □ But the beams were modest compared to design:
  - □ the maximum stored energy was ~30 kJ a factor 10'000 to go...
  - no beam made it above the SBF limit.

The 2010 plans imply World record stored energies ~10xTEVATRON to be reached on the time scale of a few months !



Setup Beam Flag limit versus beam energy





- □ In **2010 we will operate (highly) unsafe beam**: we may reach sufficient stored energy to shutdown the LHC for some months in case of incident.
- For unsafe beams, we need a careful machine setup, a well established operational cycle, good diagnostics and a reliable control system.
- MPS commissioning to be finished (essentially equivalent for 3.5TeV, 5TeV or 7TeV), some part to be repeated (global tests).
  - □ Collimators and absorbers are critical.
- Stable operational cycle must be established, intensity increase must be gradual and only after careful analysis of losses
- Machine (MPP) and Magnet (MP3) Protection must work closely together, in particular if we start to quench!
- Great care must be used during MD periods not to jeopardize safety of regular operation
  - Procedures are needed to restore initial machine & settings





- During 2009 run very satisfying performance, with machine protection functionalities being **phased in**, in order not to compromise the availability during commissioning
- Important step for the BLM system is to go to unsafe beams, and will be crucial to reach full protection level
  - Additional Beam tests in 2010 to determine safe setting of threshold levels and full application of procedures
- □ Known BLM system limitations and upgrades look compatible with LHC schedule
  - Typically, warm elements should have higher thresholds
  - Certain locations **need** higher thresholds (add capacitor or install new small IC, choose different monitor location, install shielding, etc.)
- No additional limitation found for energies up to 5 TeV
- Collimation cleaning looks very promising
  - In 2009 limitation seen in injection losses (injection was not yet optimized)



## Analysis of first 4 beam induced quenches





Chamonix 2010





- All quenches so far on main bending magnets (all injected beam). Most likely loss locations with circulating beam are the quadrupoles.
- 2 quenches in 2008 (injected beams): signals in BLMs could be reproduced by GEANT4 simulations to a factor of 1.5
  - $\rightarrow$  thresholds raised by  $\approx$ 50%



## Other consolidation work necessary for 5 TeV



### **Consolidation needed to go from 3.5TeV to 5TeV:**

- Snubber capacitors + Reduced  $R_{dump}$  ( $\tau$ =68 s for RB,  $\tau$ =15 s for RQF/D)
- Replacement of dipole magnet with faulty quench heaters in S12
- Weak MCBY circuits: prepare fallback solution? (under study)
- R1Q1 protection

#### Potentially impacting availability (already for 3.5TeV):

- Vacuum leak in sector 34
- Valve consolidation on DFBs
- MCBX and several other 600 A circuits (0V crossing, QPS calibration,...)



Evolution of leak in S34 during 2009 run with beam



13kA EE system of LHC main circuits





- Smooth HWC in 2009 (50% of 2008 campaign, 20% less shifts)
  - further improvements to be discussed and worked out for future campaigns to achieve 3 weeks for full LHC commissioning
- Final commissioning up to 3.5 TeV of **nQPS** is ongoing no bad surprises

Only minor additional commissioning to go to 5TeV will be needed

- Known BLM system limitations and upgrades look compatible with LHC schedule no additional limitation found for energies up to 5 TeV
- Large majority of MPS interlocks were tested and activated, no unsafe beam yet in 2009 - <u>a factor 10'000 in stored energy to go</u>
- Superconducting splices measured with excellent accuracy (at cold), copper stabilizer splices are limiting the top energy
- Current knowledge of copper stabilizer splices leaves no margin for operation at 3.5TeV, <u>5TeV running is excluded without major repairs</u>
- Additional consolidation needed before increasing energy above 3.5TeV
  - snubber capacitors, dump resistors, replacement of MB in S12, weak MCBYs, R1Q1 protection issue, vacuum leak in sector 34, valve consolidation,....