

# Report Working Group “Cavity design and construction”

1

- Status of collaborations
  - Tasks and deliverables were identified  
<https://edms.cern.ch/document/993472/1.1>
  - Work-packages, work package owners and planning being established
    - Several work-packages are not yet distributed (next slide)
  - Collaboration partners identified – several approvals pending

# Report Working Group “Cavity design and construction”

2

- Work-package owners still to be identified for
  - ▣ Manufacture of cavities (except for a few prototypes)
  - ▣ Design and manufacture of frequency tuner
  - ▣ Manufacture and test of HOM coupler
  - ▣ Inspection equipment for on-line and post mortem analysis: temperature mapping / detection of quench location by second sound delay / optical inspection equipment (Questar<sup>®</sup> type)

# Report Working Group “Cavity design and construction”

3

## Collaboration partners (some approvals pending)

Partner	Status	Item
Triumf/Canada	Draft agreement in circulation	Construction and test of a $\beta=0.65$ cavity
Triumf/Canada	Preliminary proposal in discussion	Construction and test of all $\beta=0.65$ cavities for the SPL
Stony Brook, BNL/USA	Submitted to DOE, decision pending	Construction and test of a $\beta=1$ cavity
Stony Brook, BNL/USA	Preliminary proposal in discussion. Pending rating from CERN.	50% of the SPL: 12 cryomodules of 8 $\beta=1$ cavities each
FP7-EuCARD/European Union	Approved	EU contribution to WP 10 task 10.2
FP7-EuCARD/France-CEA-CNRS	Approved	Cavity production and test at low and high power
Rostock University/Germany	Pending German grant	HOM damper computation
Darmstadt University/Germany	Pending German grant	Effect on beam of RF couplers

# Report Working Group “Cavity design and construction”

4

## Progress on observations from 1<sup>st</sup> SPL collaboration meeting

#	Topic	Status 12 Dec. 2008	Status as of today
1	Cavity	Cavity design: choice between $\beta = 0.92$ or 1.0	Decision taken in favour of $\beta = 1.0$
2		Demonstrate gradient of 25 MV/m: Standard recipe to be applied; EP equipment to be built up at CERN and possibly elsewhere	EP equipment for monocell cavity is being built at CERN
3		Number of cavities to be built: At least eight	ditto
4		Cold test of individual cavities at CERN: Vertical cryostat #3 in SM18 to be refurbished	Prototype monocell cavity test under preparation
5		Manufacturing capacities identified: BNL, TRIUMF, CEA-Saclay, ESS, Soltan	To be confirmed
6	HOMs	Required loaded Q of HOMs to be provided	c.f. paper submitted to PAC09
7		Cold tests of HOMs to be performed at CERN on regular cavity	ditto
8		HOM absorber vs. HOM antenna coupler: Prepare cavity design with ports for antenna coupler	ditto

# Report Working Group “Cavity design and construction”

5

Progress on observations from 1<sup>st</sup> SPL collaboration meeting (cont'd)

#	Topic	Status 12 Dec. 2008	Status as of today
9	Diagnostics	On line equipment: T-mapping or 2 <sup>nd</sup> sound quench location required: Task owner to be identified	ditto
10		Off line equipment: Optical inspection device required	ditto
11	Cryomodule	Power test : Refurbishment of SM18 bunker testplace (cryogenics, RF power)	Financing requested in MTP
12		Magnetic shielding: Design value: $B_{ext} < 1 \text{ mT}$	Computer simulations have started
13	Power coupler	A modified version of the HIPPI power coupler at CEA Saclay shall be used; test results imminent	Coupler was tested at 1 MW travelling wave condition, 50 Hz repetition rate and 2 ms pulse duration
14		Test of BNL dual power coupler imminent	
15	Frequency tuner	A modified version of the HIPPI slow/fast tuner designed at CEA-Saclay shall be used; repetitive testing required	ditto